RAVENSTHORPE AIRPORT
MAINTENANCE SCHEDULE

LEGEND: MONTHLY | 3 MONTHS | 6 MONTHS | 12 MONTHS

	PERFORMED BY	JAN	Signed	FEB	Signed	MAR	Signed	APR	Signed	MAY	Signed	JUN	Signed	JUL	Signed	AUG	Signed	SEP	Signed	OCT	Signed	NOV	Signed	DEC	Signed
ATI-Annual Technical Inspections																									
ANNUAL SURVEY	ENESAR (Ian McKay)																								
ANNUAL ELECTRICAL	Airport Alliance																								
ANNUAL PAVEMENT & DRAINAGE	ENESAR (Ian McKay)																								
CONTROL SWITCHBOARDS & PANELS																									
CONTACTORS	ELECTRICIAN																								
RELAYS	ELECTRICIAN																								
INDICATORS	ELECTRICIAN																								
BRIGHTNESS	ELECTRICIAN																								
TERMINATORS	ELECTRICIAN																								
TRANSFORMER	ELECTRICIAN																								
HOUSE KEEPING	ELECTRICIAN																								
PAPI PRIMARY CIRCUIT CURRENT	ELECTRICIAN																								
APT LIGHTING PRIMARY CIRCUIT CURRENT	ELECTRICIAN																								
PRIMARY CCT INSUL'N RESISTANCE - RWY LGT	ELECTRICIAN																								
PRIMARY CCT INSUL'N RESISTANCE - PAPI	ELECTRICIAN																								
UNDERGROUND CABLES (PAPI & RWY LIGHTS)																									
INSULATION / RESISTANCE	ELECTRICIAN																								
PAPI																									
HOUSE KEEPING	ARO																								
LAMPS	ARO																								
REFLECTOR	ARO																								
FILTER	ARO																								
LEVELS	ARO																								
TERMINALS AND WIRING	ARO																								
GLASSWARE	ARO																								
BREAKABLE COUPLING	ARO																								
ADJUST FITTINGS, ANGLES & ALIGNMENT	ELECTRICIAN																								
PROJECTOR CONDITION	ELECTRICIAN																								
CIRCUIT CURRENT (SEE CONTROL S'BOARD)	ABOVE																								
PRIMARY CCT INSULATION RESISTANCE (SEE CONTROL WITCHBOARD)	ABOVE																								
GENERAL CLEAN	ELECTRICIAN																								
INSULATION (SEE UNDERGROUND CABLES)	ABOVE																								
RUNWAY & TAXIWAY LIGHTING																									
LENSES AND LAMPS	ARO																								
HOUSE KEEPING & LEVELLING	ELECTRICIAN																								
I.W.I																									
GENERAL (LAMPS, FITTINGS, TERMINATIONS)	ELECTICIAN																								
INSULATION & GENERAL CHECK	ELECTICIAN																								
LAMPS	ARO																								
FITTINGS	ARO																								
AFRU / PALC																									
GENERAL	ELECTRICIAN																								
TEST AFRU UNIT	ELECTRICIAN																								
TRIGGER LIGHTING FROM RWY THRESHOLD	ELECTRICIAN																								
CHECK BATTERY CONDITION	ELECTRICIAN																								
SECONDARY POWER GENSET																									
HOUSE KEEPING	ARO																								
TEST RUN	ARO																								
STARTER BATTERY	ELECTRICIAN																								
RELAYS	ELECTRICIAN																								
HIGH WATER TEMPERATURE	ELECTRICIAN																								
START FAILURE	ELECTRICIAN																								
BATTERY CONDITION CHECK	ELECTRICIAN																								
SWITCHBOARD	ELECTRICIAN																								
BATTERY CHARGER	ELECTRICIAN																								
STARTER BATTERY (REPLACE)	ELECTRICIAN																								
STATTION EARTHING	ELECTRICIAN																								
VOLTAGE REGULATOR	ELECTRICIAN																								
FUSES	ELECTRICIAN																								
MECHANICAL	MECHANIC																								
PORTABLE EMERG LIGHTING																									
GENERAL	ARO																								
APRON & SECURITY LIGHTING																									
GLASSWARE & REFLECTORS	ELECTRICIAN																								
TERMINATIONS	ELECTRICIAN																								
CONTROL EQUIPMENT	ELECTRICIAN																								
GENERAL	ELECTRICIAN																								
MAINTENANCE RECORDS																									
RECORDS	ELECTRICIAN																								
LIGHTING INVENTORY	ARO																								